

ROYALTY STATEMENT

Name of the Work : Restoration and Improvements of roads and drains in AYR Layout, Shettihalli village, RR Layout of Chikkasandra village and Abbigere village roads, BTS Village, Vishveshwaraiah village, Royal Enclave and Sidedahalli Old village roads dugged by BWSSB to lay water supply and UGD lines under 110 villages in ward no.12 and 14 Shettihalli.

Sl No	Particulars	Unit	Quantity	Stone		Sand		Gravel earth
				Constant	Quantity	Constant	Quantity	
1	Providing and Laying Plain cement concrete M10	Cum	9.23	0.84	7.75	0.56	5.17	
2	Providing and laying plain/reinforced cement concrete for side drains using M20	Cum	21.09	0.69	14.55	0.43	9.07	
3	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20	Cum	40.55	0.69	27.98	0.43	17.44	
4	Providing & fixing RCC Precast Cover slab of 230mm thick= 83.37X0.25=20.84	Cum	5.30	0.69	3.66	0.43	2.28	
5	Construction of Granular sub-base	Cum	4896.28	1.00	4896.28	0	0.00	
6	Wet mix macadam	Cum	6528.37	1.32	8617.45	0	0.00	-
7	Bituminous Macadam	Cum	1632.09	1.41	2301.25	0	0.00	
8	Bituminous Concrete	Cum	979.26	1.40	1370.96	0	0.00	
9	Dry lean cement concrete mix CC 1 : 3 : 6	Cum	55.37	0.86	47.62	0.58	32.11	
10	Construction of un-reinforced, plain cement concrete pavements using Grade concrete M30	Cum	83.06	0.69	57.31	0.43	35.72	
	Total				17344.81		101.78	

Jelly	17344.81	X Rs 126/Cum	2185446.42
Sand	101.78	X Rs 138/Cum	14046.29
Total Rs.			2199492.71

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿಲ್ಲಾಕಟ್ಟು ಉಪವಿಭಾಗ
ಜಬಲೂರಿ, ಬೆಂಗಳೂರು